

**GENERAL**

GA0000 - WALL SHEETING GENERAL NOTES
GA0005 - WALL PANEL CLOSURES - ALL
GA0006 - WALL PANEL CLOSURES - SPECIFIC
GA0010 - CAVITY FILLED INSULATION - EAVE & RAKE ANGLE
GA0015 - PANEL SIDELAP DETAIL AT POTENTIAL SNOW DRIFT AREAS
GA0020 - WALL PANEL ERECTION - R-PANEL
GA0021 - WALL PANEL ERECTION (ASTM E283 & E331) - R-PANEL
GA0022 - WALL PANEL ERECTION (MIAMI-DADE APPROVED) - R-PANEL
GA0030 - WALL PANEL ERECTION - REVERSE R-PANEL
GA0031 - WALL PANEL ERECTION (ASTM E283 & E331) - REVERSE R-PANEL
GA0032 - WALL PANEL ERECTION (MIAMI-DADE APPROVED) - REVERSE R-PANEL
GA0040 - WALL PANEL ERECTION - A-PANEL
GA0041 - WALL PANEL ERECTION (ASTM E283 & E331) - A-PANEL
GA0050 - WALL PANEL ENDLAP
GA0055 - RECESSED ENDWALL DETAIL
GA0065 - TRANSVERSE EXPANSION JOINT - NEW CONSTRUCTION
GA0066 - TRANSVERSE EXPANSION JOINT - EXISTING BUILDING
GA0080 - GUTTER AND DOWNSPOUT SCHEDULE
GA0100 - COLLECTOR BOX DETAIL
GA0105 - ALTERNATE CORRUGATED DOWNSPOUT S AT BASE DETAIL
GA0130 - CORRUGATED DOWNSPOUT DETAIL
GA0132 - OPTIONAL CORRUGATED DOWNSPOUT DETAIL - NO S
GA0150 - CORRUGATED DOWNSPOUT DETAIL - COLLECTOR BOX
GA0170 - CORRUGATED DOWNSPOUT DETAIL AT OVERHANG
GA0230 - CORRUGATED DOWNSPOUT AT INSET WALL
GA0232 - CORRUGATED DOWNSPOUT AT INSET WALL - NO S
GA0233 - CORRUGATED DOWNSPOUT AT OUTSET WALL
GA0234 - CORRUGATED DOWNSPOUT AT OUTSET WALL - NO S

---


### GA0000 - WALL SHEETING GENERAL NOTES

Download the DWG file by clicking [here](#).

#### BUILDING & PANEL PREPARATION


##### STEP 1: PLUMB AND SQUARE

THE FIRST STEP IN THE SUCCESSFUL INSTALLATION OF WALL PANELS IS TO HAVE THE PRIMARY FRAMING PLUMB AND SQUARE. FOR BEST RESULTS, IT IS RECOMMENDED THAT A TRANSIT BE USED WHEN ERECTING THE STRUCTURAL STEEL. MAKE SURE THAT THE FOUNDATION AND BUILDING STRUCTURE IS SQUARE, LEVEL, AND CORRECT TO THE OUT-TO-OUT STEEL LINE DIMENSIONS. SEE FIGURE "A"




##### STEP 2: GIRT BLOCKING

BLOCK GIRTS TO "LEVEL" POSITION BEFORE STARTING THE WALL SHEETING OR INSULATION. CHECK TO BE SURE THAT THE EAVE STRUT AND GIRTS ARE STRAIGHT AND PLUMB. TO ALIGN THE GIRTS, CUT TEMPORARY WOOD BLOCKING TO THE PROPER LENGTH AND INSTALL BETWEEN THE LINES OF GIRTS. THIS BLOCKING CAN BE MOVED FROM BAY TO BAY WHICH WILL REDUCE THE NUMBER OF PIECES REQUIRED. NORMALLY, ONE LINE OF BLOCKING PER BAY WILL BE SUFFICIENT BUT WIDER BAYS MAY REQUIRE MORE. IT IS RECOMMENDED TO BLOCK AT LEAST TWO BAYS AND LEAP FROM THE BLOCKING AS A BAY IS SHEETED. BLOCKING SHOULD NOT BE REMOVED UNTIL THE FULL BAY HAS BEEN SHEETED. SEE FIGURE "B"



##### STEP 3: PRE-DRILL PANEL LAP

STACK PANELS WITH ENDS FLUSH ON A LEVEL PLACE ON THE GROUND IN PILES NOT EXCEEDING 10 PANELS. THEN PLACE SMALL WOODEN BLOCKS UNDER SIDE-LAPPING EDGE OF STACK OF PANELS TO HOLD THEM AT CORRECT HEIGHT AND POSITION WHILE DRILLING FASTENER HOLES. HOLD PANELS TIGHTLY TOGETHER AT EACH END WITH CLAMPING PLIERS. CAREFULLY MARK POSITIONS FOR SIDE-LAP FASTENERS ON TOP OF HIGH RIB. FASTENERS SHOULD BE LOCATED "ON CENTER" OF HIGH RIB. DRILL HOLES FOR "STITCH" FASTENER (USE #1-7/32" - 15/64" DRILL BIT) ON TOP SHEET OF SIDE-LAP. BE SURE PANELS ARE WELL NESTED BEFORE DRILLING. SEE FIGURE "C"



#### FIELD CUTTING PANELS

WHEN FIELD CUTTING OR MITERING WALL PANELS, NON-ABRASIVE CUTTING TOOLS SUCH AS NIBBLERS OR TIN-SNIPS SHALL BE USED. ABRASIVE CUTTING TOOLS SUCH AS MECHANICAL GRINDERS OR POWER SAWS CAN DAMAGE THE MATERIAL FINISH AND CREATE METAL SHAVINGS THAT CAN CORRODE THE PANELS. THE USE OF NON-APPROVED CUTTING DEVICES MAY VOID THE FACTORY WARRANTY.

ANY METAL SHAVINGS THAT ARE CREATED NEED TO BE CLEANED FROM THE PANEL TO PREVENT SCRATCHING AND/OR CORROSION. THE MANUFACTURER WILL NOT ACCEPT CLAIMS FOR DAMAGE/DETERIORATION DUE TO USE OF UNAPPROVED TOOLS.

#### FASTENER INSTALLATION

RECOMMENDED TOOL TYPES: SEE ALSO FASTENER SCHEDULE  
1/4" AMP OR HIGHER RATED TOOLS (DO NOT USE IMPACTING TOOLS)  
2000 - 2500 RPM SCREW GUN WITH TORQUE ADJUSTABLE CLUTCH  
MANUAL OR ELECTRIC RIVET TOOL.

##### DO NOT USE IMPACTING TOOLS

TO ASSURE PROPER VOLTAGE TO THE TOOL, EXTENSION CORDS SHOULD BE CHECKED FOR PROPER WIRE SIZE/CHORD LENGTH.

- 1/4" GAGE WIRE, MAXIMUM CHORD LENGTH = 10'
- 1/4" GAGE WIRE, MAXIMUM CHORD LENGTH = 200'
- 1/2" GAGE WIRE, MAXIMUM CHORD LENGTH = 300'


##### DRIVING TIPS

SET THE NUT DRIVER AS DESCRIBED BELOW PRIOR TO INSTALLING FASTENERS TO PREVENT FASTENER WOBBLE...

COMPRESS THE INSULATION AT FASTENER LOCATION WITH ONE HAND WHILE DRIVING THE FASTENER WITH THE OTHER. THIS WILL HELP KEEP THE PANEL FLAT AND PREVENT THE FASTENER FROM "WALKING". DRIVE FASTENERS PERPENDICULAR TO PANEL SURFACE.

EXCESSIVE PRESSURE CAN CAUSE DRILL POINT FAILURE. LET THE FASTENER DO THE WORK.

DO NOT OVER TIGHTEN FASTENERS AS THIS WILL LEAD TO PANEL DIMPLING AND DISTORTION.



#### PANEL INSTALLATION & FASTENER SEQUENCE

##### STEP 1: INSTALL FIRST PANEL

INSTALL THE FIRST WALL PANEL AT THE BUILDING CORNER AND ALIGN THE PANEL RIB WITH THE STEEL LINE AS SHOWN IN THE CORNER DETAILS USING THE START/FINISH DIMENSION SHOWN ON THE PLAN. IT IS EXTREMELY IMPORTANT THAT THE FIRST WALL PANEL IS INSTALLED PLUMB AND SQUARE. USE A LEVEL OR A TRANSIT TO AID IN THIS PROCESS.

PLACE A 1/8" SHIM ON THE BASE TRIM UNDER THE PANEL TO HOLD THE PANEL OFF THE BASE TRIM. ENSURE THAT THE WEIGHT OF THE PANEL DOES NOT FORCE BASE TRIM TO EXCESSIVELY BEND DOWN. BASE TRIM SHOULD HAVE A SLIGHT SLOPE TO ALLOW WATER TO RUN OUT AND NOT SIT ON BASE TRIM. SEE FIGURE "D" - TO RIGHT

WHEN INSTALLING THE PANEL, APPLY PRESSURE EVENLY TO AVOID DISTORTING THE PANEL AND CAUSING OIL CANNING. SEE FIGURE "E" - ABOVE

RECOMMENDED PANEL FASTENING SEQUENCE IS SHOWN TO THE RIGHT. THIS PATTERN AIDS IN PLUMBING AS WELL AS MAINTAINING PANEL COVERAGE / MODULARITY. SOME APPLICATIONS MAY REQUIRE MODIFIED SEQUENCE AND WILL BE BEST DETERMINED IN THE FIELD. DO NOT ATTACH PANEL AT BASE AND TOP AND WORK TOWARD THE MIDDLE OF THE PANEL. THIS CREATES OIL CANNING. MANUFACTURER IS NOT RESPONSIBLE FOR FINAL APPEARANCE OF INSTALLED PANEL.

##### STEP 2: INSTALL SUBSEQUENT PANELS



INSTALL THE SECOND PANEL BY LAYING THE LAP EDGE OVER THE BEARING RIB OF THE FIRST PANEL. SEE BELOW FOR PROPER ALIGNMENT AT SIDE-LAP. CHECK PANEL PLUMBNESS AND FASTEN PANEL IN THE SAME SEQUENCE STARTING WITH THE STRUCTURAL FASTENERS ALONG THE LAP TO ENSURE A TIGHT SIDE-LAP. CONTINUE FOR THE REMAINDER OF THE WALL, CUTTING PANELS AROUND FAN OPENINGS AS REQUIRED. (TRIM SHOULD BE INSTALLED AROUND OPENINGS PRIOR TO INSTALLING PANEL)

##### RECOMMENDED TIPS:

WALL PANELS CAN BE INSTALLED LEFT TO RIGHT OR RIGHT TO LEFT. IT IS RECOMMENDED TO INSTALL SHEETS STARTING OPPOSITE THE PREVAILING VIEW / WIND SO THAT THE SIDE-LAP SEAM IS AWAY AND LESS NOTICEABLE.

#### PANEL ORIENTATION AND ALIGNMENT

NOTE THE ORIENTATION OF THE PROFILE AND BEARING LEG FOR THE LEADING EDGE OF THE PANEL. PANELS SHOULD BE INSTALLED AS SHOWN BELOW TO HELP MAINTAIN PANEL MODULARITY / COVERAGE FOR THE LENGTH OF THE WALL.



NOTE: BASE TRIM PROFILES ARE MANUFACTURED WITH A 5° D SLOPE TO PROMOTE WATER SHED. ENSURE SLOPE IS PRESENT TO PREVENT HOLDING WATER. DO NOT ALLOW WEIGHT OF PANEL TO OVER BEND TRIM CREATING LARGER GAP AT RIB OF PANEL.

FIGURE "D"


#### BASE TRIM LAP SEALANT

AT BASE TRIM LAPS, APPLY A BEAD OF POLYURETHANE TUBE CAULK (H0152) TO ALL ADJOINING SURFACES AND LAP 1". SEE BASE TRIM DETAIL FOR THE SPECIFIC TRIM FOR YOUR PROJECT.

IF JOB HAS OPTIONAL FOAM PANEL CLOSURES ORDERED AT BASE, ATTACH TO INSIDE OF WALL PANEL AT BASE AND FASTEN THROUGH PANEL AND CLOSURE INTO BASE TRIM. FASTENING PATTERN WILL VARY PER WALL PANEL TYPE. REFER TO THE WALL PANEL ERECTION DETAIL FOR MORE FASTENING INFO.

USE SUPPLIED BASE CORNER PIECES OR FIELD MITER BASE TRIM AT CORNERS.

INSULATION HINT: AT THE BASE, FOLD THE INSULATION VAPOR BARRIER OVER THE FIBER TO HELP PREVENT WATER FROM WICKING.



#### WALL SHEETING GENERAL NOTES

GA0000

#### Detailer Notes:

1) THIS DETAIL IS REQUIRED ON EVERY PROJECT WITH WALL PANEL.

GA0005 - WALL PANEL CLOSURES - ALL

[Download the DWG file by clicking here.](#)

## CONTRACT SELECTION: ALL CONDITIONS, IF APPLICABLE

- ☒ BLDG. RAKE PARAPET: CLOSURES ALWAYS PROVIDED - STRAIGHT CLOSURES UP TO 1 1/2:12.  
BEVELED CLOSURES UP 9:12.
- ☒ BLDG. HIGH EAVE PARAPET: CLOSURES ALWAYS PROVIDED - STRAIGHT CLOSURES.
- ☒ BLDG. PARAPET GUTTER: CLOSURES ALWAYS PROVIDED - STRAIGHT CLOSURES.
- ☒ EAVE/RAKE EXTENSION WITH SOFFIT PANEL: CLOSURES ALWAYS PROVIDED.
- ☒ TRANSLUCENT WALL PANEL: CLOSURES ALWAYS PROVIDED.
- ☒ INSET/RECESSED WALLS: CLOSURES ALWAYS PROVIDED.
- ☒ BOXED CANOPIES: CLOSURES ALWAYS PROVIDED.
- ☒ CLOSED FASCIA'S: CLOSURES ALWAYS PROVIDED.
- ☒ BLDG. SCULPTURED RAKE TRIM: - STRAIGHT CLOSURES PROVIDED UP TO 1 1/2:12.  
BEVELED CLOSURES UP 9:12.
- ☒ BLDG. HIGH EAVE SCULPTURED TRIM: - STRAIGHT CLOSURES PROVIDED.
- ☒ BLDG. LOW EAVE BASIC / ON-SLOPE GUTTER / HORIZ GUTTER: - STRAIGHT CLOSURES PROVIDED.
- ☒ BLDG. BASE TRIM: STRAIGHT CLOSURES PROVIDED.
- ☒ BLDG. FRAMED OPENING HEAD TRIM: - STRAIGHT CLOSURES PROVIDED.
- ☒ BLDG. WAINSCOT TRANSITION: - STRAIGHT CLOSURES PROVIDED.

## WALL PANEL CLOSURE REQUIREMENTS

SEE SPECIFIC DETAILS & WALL PANEL ELEVATIONS  
FOR PART MARKS & CLOSURE LOCATIONS

**GA0005**

### Detailer Notes:

- 1) THIS DETAIL IS REQUIRED WHEN "INCLUDE CLOSURES" IS SELECTED IN THE CONTRACT.
- 2) DETAILER TO UN-SELECT NON-APPLICABLE CONDITIONS ON THIS DETAIL AS REQUIRED.
- 3) DETAILER TO MODIFY CERTAIN TRIM DETAILS WITH THE SELECTION OF THE APPROPRIATE LAYERS.
- 4) THIS DETAIL IS TO BE PLACED ONE TIME IN A DRAWING SET & AT THE BEGINNING OF THE SHEETING DETAILS.

GA0006 - WALL PANEL CLOSURES - SPECIFIC

[Download the DWG file by clicking here.](#)

## CONTRACT SELECTION: SPECIFIC CONDITIONS, IF APPLICABLE

- ☒ BLDG. RAKE PARAPET: CLOSURES ALWAYS PROVIDED - STRAIGHT CLOSURES UP TO 1 1/2:12.  
BEVELED CLOSURES UP 9:12.
- ☒ BLDG. HIGH EAVE PARAPET: CLOSURES ALWAYS PROVIDED - STRAIGHT CLOSURES.
- ☒ BLDG. PARAPET GUTTER: CLOSURES ALWAYS PROVIDED - STRAIGHT CLOSURES.
- ☒ EAVE/RAKE EXTENSION WITH SOFFIT PANEL: CLOSURES ALWAYS PROVIDED.
- ☒ TRANSLUCENT WALL PANEL: CLOSURES ALWAYS PROVIDED.
- ☒ INSET/RECESSED WALLS: CLOSURES ALWAYS PROVIDED.
- ☒ BOXED CANOPIES: CLOSURES ALWAYS PROVIDED.
- ☒ CLOSED FASCIA'S: CLOSURES ALWAYS PROVIDED.
- ☐ BLDG. SCULPTURED RAKE TRIM: - STRAIGHT CLOSURES PROVIDED UP TO 1 1/2:12.  
BEVELED CLOSURES UP 9:12.
- ☐ BLDG. HIGH EAVE SCULPTURED TRIM: - STRAIGHT CLOSURES PROVIDED.
- ☐ BLDG. LOW EAVE BASIC / ON-SLOPE GUTTER / HORIZ GUTTER: - STRAIGHT CLOSURES PROVIDED.
- ☐ BLDG. BASE TRIM: STRAIGHT CLOSURES PROVIDED.
- ☐ BLDG. FRAMED OPENING HEAD TRIM: - STRAIGHT CLOSURES PROVIDED.
- ☐ BLDG. WAINSCOT TRANSITION: - STRAIGHT CLOSURES PROVIDED.

## WALL PANEL CLOSURE REQUIREMENTS

SEE SPECIFIC DETAILS & WALL PANEL ELEVATIONS  
FOR PART MARKS & CLOSURE LOCATIONS


**GA0006**

### Detailer Notes:

- 1) THIS DETAIL IS REQUIRED WHEN "INCLUDE CLOSURES" ***IS NOT*** SELECTED IN THE CONTRACT.
- 2) DETAILER TO UN-SELECT NON-APPLICABLE CONDITIONS ON THIS DETAIL AS REQUIRED.
- 3) DETAILER TO MODIFY CERTAIN TRIM DETAILS WITH THE SELECTION OF THE APPROPRIATE LAYERS.
- 4) THIS DETAIL IS TO BE PLACED ONE TIME IN A DRAWING SET & AT THE BEGINNING OF THE SHEETING DETAILS.

## GA0010 - CAVITY FILLED INSULATION - EAVE & RAKE ANGLE

Download the DWG file by clicking [here](#).




### Detailer Notes:

- 1) ONLY USE WHEN CONTRACT SPECIFICALLY REQUEST ATTACHMENT ANGLES FOR VAPOR RETARDER ON PROJECTS WITH CAVITY FILLED INSULATION.

GA0015 - PANEL SIDELAP DETAIL AT POTENTIAL SNOW DRIFT AREAS

[Download the DWG file by clicking here.](#)



PROFILE SHOWN FOR  
REFERENCE ONLY. DETAIL  
APPLIES TO ALL PANEL PROFILES

## PANEL SIDELAP DETAIL AT POTENTIAL SNOW DRIFT AREAS

SEE WALL SHEETING ELEVATIONS FOR LOCATIONS

GA0015


Detailer Notes:

- 1) THIS DETAIL IS ONLY REQUIRED IF THE GROUND SNOW LOAD IS 5 PSF OR GREATER.
- 2) THIS IS FOR PARAPET AND ROOF-TO-WALL TRANSITIONS WHERE SNOW DRIFT CONDITIONS COULD OCCUR.

GA0020 - WALL PANEL ERECTION - R-PANEL

[Download the DWG file by clicking here.](#)

- H1060 STITCH FASTENER
- ▣ H1040 STRUCTURAL FASTENER



1. BLOCK GIRTS TO "LEVEL" POSITION BEFORE STARTING PANEL ERECTION. MAINTAIN WOOD BLOCKING (NOT BY METAL BUILDING SUPPLIER) UNTIL PANEL TO STRUCTURAL FASTENERS ARE INSTALLED.
2. ALIGN AND PLUMB FIRST WALL PANEL.
3. TO PREVENT "OIL-CANNING", ALL PANEL FASTENERS SHOULD START FROM BASE MEMBER AND THEN BE SECURED TO EACH STRUCTURAL GIRT TOWARD THE EAVE.
4. FOUNDATION MUST BE SQUARE, LEVEL, AND CORRECT TO THE OUT-TO-OUT STEEL LINE DIMENSIONS.
5. ERECTION CREW IS TO CLEAN ALL WALL PANELS BEFORE LEAVING JOB SITE.
6. ERECTOR IS TO ERECT PANELS SO THAT SIDELAPS ARE AWAY FROM THE MAIN TRAFFIC AREA'S LINE OF SIGHT.
7. STORE PANELS PROPERLY TO PREVENT MOISTURE. SEE ERECTION MANUAL.
8. AT FLUSH GIRT CONDITIONS, PRE-DRILL COLUMNS (& STUBS IF REQ'D) FOR EASE OF PANEL ATTACHMENT AT THESE AREAS.
9. INSTALL BASE PANEL CLOSURES (IF JOB REQUIRES THEM). SEE BASE TRIM DETAILS.

## WALL PANEL ERECTION

ERECTOR NOTE: 1/2" SIDELAP MASTIC (H3010) IS REQUIRED IN SNOWDRIFT CONDITIONS. REFER TO THE ELEVATIONS FOR LOCATION REQUIREMENTS.


**GA0020**

Detailer Notes:

- 1) IN THE CASE WHERE ASTM E283 & E331 (AIR AND WATER INFILTRATION) SPECIFICATIONS HAS BEEN CALLED OUT IN THE CONTRACT, TYPICALLY IN THE SPECIAL USER NOTES, USE DETAIL GA0021 INSTEAD OF THIS DETAIL.

GA0021 - WALL PANEL ERECTION (ASTM E283 & E331) - R-PANEL

[Download the DWG file by clicking here.](#)



1. BLOCK GIRTS TO "LEVEL" POSITION BEFORE STARTING PANEL ERECTION. MAINTAIN WOOD BLOCKING (NOT BY METAL BUILDING SUPPLIER) UNTIL PANEL TO STRUCTURAL FASTENERS ARE INSTALLED.
2. ALIGN AND PLUMB FIRST WALL PANEL.
3. TO PREVENT "OIL-CANNING", ALL PANEL FASTENERS SHOULD START FROM BASE MEMBER AND THEN BE SECURED TO EACH STRUCTURAL GIRT TOWARD THE EAVE.
4. FOUNDATION MUST BE SQUARE, LEVEL, AND CORRECT TO THE OUT-TO-OUT STEEL LINE DIMENSIONS.
5. ERECTION CREW IS TO CLEAN ALL WALL PANELS BEFORE LEAVING JOB SITE.
6. ERECTOR IS TO ERECT PANELS SO THAT SIDELAPS ARE AWAY FROM THE MAIN TRAFFIC AREA'S LINE OF SIGHT.
7. STORE PANELS PROPERLY TO PREVENT MOISTURE. SEE ERECTION MANUAL.
8. AT FLUSH GIRT CONDITIONS, PRE-DRILL COLUMNS (& STUBS IF REQ'D) FOR EASE OF PANEL ATTACHMENT AT THESE AREAS.
9. INSTALL PANEL CLOSURES W/ 1/2" TAPE MASTIC TOP/BOTTOM OF CLOSURE AT ENDS OF PANELS

## WALL PANEL ERECTION (ASTM E283 & E331)

ERECTOR NOTE: 1/2" SIDELAP MASTIC (H3010) IS REQUIRED IN EVERY PANEL SIDELAP AS WELL AS PANEL CLOSURES WITH MASTIC TO MEET ASTM E283 & E331 SPECIFICATION.


**GA0021**

Detailer Notes:

- 1) IN THE CASE WHERE ASTM E283 & E331 (AIR AND WATER INFILTRATION) SPECIFICATIONS HAS BEEN CALLED OUT IN THE CONTRACT, TYPICALLY IN THE SPECIAL USER NOTES, USE THIS DETAIL INSTEAD OF THE STANDARD WALL PANEL ERECTION DETAIL GA0020.

GA0022 - WALL PANEL ERECTION (MIAMI-DADE APPROVED) - R-PANEL

[Download the DWG file by clicking here.](#)



1. BLOCK GIRTS TO "LEVEL" POSITION BEFORE STARTING PANEL ERECTION. MAINTAIN WOOD BLOCKING (NOT BY METAL BUILDING SUPPLIER) UNTIL PANEL TO STRUCTURAL FASTENERS ARE INSTALLED.
2. ALIGN AND PLUMB FIRST WALL PANEL.
3. TO PREVENT "OIL-CANNING", ALL PANEL FASTENERS SHOULD START FROM BASE MEMBER AND THEN BE SECURED TO EACH STRUCTURAL GIRT TOWARD THE EAVE.
4. FOUNDATION MUST BE SQUARE, LEVEL, AND CORRECT TO THE OUT-TO-OUT STEEL LINE DIMENSIONS.
5. ERECTION CREW IS TO CLEAN ALL WALL PANELS BEFORE LEAVING JOB SITE.
6. ERECTOR IS TO ERECT PANELS SO THAT SIDELAPS ARE AWAY FROM THE MAIN TRAFFIC AREA'S LINE OF SIGHT.
7. STORE PANELS PROPERLY TO PREVENT MOISTURE. SEE ERECTION MANUAL.
8. AT FLUSH GIRT CONDITIONS, PRE-DRILL COLUMNS (& STUBS IF REQ'D) FOR EASE OF PANEL ATTACHMENT AT THESE AREAS.
9. INSTALL PANEL CLOSURES W/ 1/2" TAPE MASTIC TOP/BOTTOM OF CLOSURE AT ENDS OF PANELS

## WALL PANEL ERECTION (MIAMI-DADE)

ERECTOR NOTE: 1/2" SIDELAP MASTIC (H3010) IS REQUIRED IN EVERY PANEL SIDELAP AS WELL AS PANEL CLOSURES WITH MASTIC TO MEET MIAMI-DADE APPROVAL.

**GA0022**


Detailer Notes:

- 1) IN THE CASE WHERE MIAMI-DADE APPROVAL HAS BEEN CALLED OUT IN THE CONTRACT, TYPICALLY IN THE SPECIAL USER NOTES, USE THIS DETAIL INSTEAD OF THE STANDARD WALL PANEL ERECTION DETAIL GA0020.
- 2) THIS DETAIL IS FOR **R-PANEL** WALL PANELS PRODUCED AT **NBG-SC ONLY!**

GA0030 - WALL PANEL ERECTION - REVERSE R-PANEL

[Download the DWG file by clicking here.](#)

- H1060 STITCH FASTENER
- ▣ H1040 STRUCTURAL FASTENER



1. BLOCK GIRTS TO "LEVEL" POSITION BEFORE STARTING PANEL ERECTION. MAINTAIN WOOD BLOCKING (NOT BY METAL BUILDING SUPPLIER) UNTIL PANEL TO STRUCTURAL FASTENERS ARE INSTALLED.
2. ALIGN AND PLUMB FIRST WALL PANEL.
3. TO PREVENT "OIL-CANNING", ALL PANEL FASTENERS SHOULD START FROM BASE MEMBER AND THEN BE SECURED TO EACH STRUCTURAL GIRT TOWARD THE EAVE.
4. FOUNDATION MUST BE SQUARE, LEVEL, AND CORRECT TO THE OUT-TO-OUT STEEL LINE DIMENSIONS.
5. ERECTION CREW IS TO CLEAN ALL WALL PANELS BEFORE LEAVING JOB SITE.
6. ERECTOR IS TO ERECT PANELS SO THAT SIDELAPS ARE AWAY FROM THE MAIN TRAFFIC AREA'S LINE OF SIGHT.
7. STORE PANELS PROPERLY TO PREVENT MOISTURE. SEE ERECTION MANUAL.
8. AT FLUSH GIRT CONDITIONS, PRE-DRILL COLUMNS (& STUBS IF REQ'D) FOR EASE OF PANEL ATTACHMENT AT THESE AREAS.
9. INSTALL BASE PANEL CLOSURES (IF JOB REQUIRES THEM). SEE BASE TRIM DETAILS.

## WALL PANEL ERECTION

ERECTOR NOTE: 1/2" SIDELAP MASTIC (H3010) IS REQUIRED IN SNOWDRIFT CONDITIONS. REFER TO THE ELEVATIONS FOR LOCATION REQUIREMENTS.


**GA0030**

Detailer Notes:

- 1) IN THE CASE WHERE ASTM E283 & E331 (AIR AND WATER INFILTRATION) SPECIFICATIONS HAS BEEN CALLED OUT IN THE CONTRACT, TYPICALLY IN THE SPECIAL USER NOTES, USE DETAIL GA0031 INSTEAD OF THIS DETAIL.

GA0031 - WALL PANEL ERECTION (ASTM E283 & E331) - REVERSE R-PANEL

[Download the DWG file by clicking here.](#)



1. BLOCK GIRTS TO "LEVEL" POSITION BEFORE STARTING PANEL ERECTION. MAINTAIN WOOD BLOCKING (NOT BY METAL BUILDING SUPPLIER) UNTIL PANEL TO STRUCTURAL FASTENERS ARE INSTALLED.
2. ALIGN AND PLUMB FIRST WALL PANEL.
3. TO PREVENT "OIL-CANNING", ALL PANEL FASTENERS SHOULD START FROM BASE MEMBER AND THEN BE SECURED TO EACH STRUCTURAL GIRT TOWARD THE EAVE.
4. FOUNDATION MUST BE SQUARE, LEVEL, AND CORRECT TO THE OUT-TO-OUT STEEL LINE DIMENSIONS.
5. ERECTION CREW IS TO CLEAN ALL WALL PANELS BEFORE LEAVING JOB SITE.
6. ERECTOR IS TO ERECT PANELS SO THAT SIDELAPS ARE AWAY FROM THE MAIN TRAFFIC AREA'S LINE OF SIGHT.
7. STORE PANELS PROPERLY TO PREVENT MOISTURE. SEE ERECTION MANUAL.
8. AT FLUSH GIRT CONDITIONS, PRE-DRILL COLUMNS (& STUBS IF REQ'D) FOR EASE OF PANEL ATTACHMENT AT THESE AREAS.
9. INSTALL PANEL CLOSURES W/ 1/2" TAPE MASTIC TOP/BOTTOM OF CLOSURE AT ENDS OF PANELS

## WALL PANEL ERECTION (ASTM E283 & E331)

ERECTOR NOTE: 1/2" SIDELAP MASTIC (H3010) IS REQUIRED IN EVERY PANEL SIDELAP AS WELL AS PANEL CLOSURES WITH MASTIC TO MEET ASTM E283 & E331 SPECIFICATION.


**GA0031**

Detailer Notes:

- 1) IN THE CASE WHERE ASTM E283 & E331 (AIR AND WATER INFILTRATION) SPECIFICATIONS HAS BEEN CALLED OUT IN THE CONTRACT, TYPICALLY IN THE SPECIAL USER NOTES, USE THIS DETAIL INSTEAD OF THE STANDARD WALL PANEL ERECTION DETAIL GA0030.

GA0032 - WALL PANEL ERECTION (MIAMI-DADE APPROVED) - REVERSE R-PANEL

[Download the DWG file by clicking here.](#)



1. BLOCK GIRTS TO "LEVEL" POSITION BEFORE STARTING PANEL ERECTION. MAINTAIN WOOD BLOCKING (NOT BY METAL BUILDING SUPPLIER) UNTIL PANEL TO STRUCTURAL FASTENERS ARE INSTALLED.
2. ALIGN AND PLUMB FIRST WALL PANEL.
3. TO PREVENT "OIL-CANNING", ALL PANEL FASTENERS SHOULD START FROM BASE MEMBER AND THEN BE SECURED TO EACH STRUCTURAL GIRT TOWARD THE EAVE.
4. FOUNDATION MUST BE SQUARE, LEVEL, AND CORRECT TO THE OUT-TO-OUT STEEL LINE DIMENSIONS.
5. ERECTION CREW IS TO CLEAN ALL WALL PANELS BEFORE LEAVING JOB SITE.
6. ERECTOR IS TO ERECT PANELS SO THAT SIDELAPS ARE AWAY FROM THE MAIN TRAFFIC AREA'S LINE OF SIGHT.
7. STORE PANELS PROPERLY TO PREVENT MOISTURE. SEE ERECTION MANUAL.
8. AT FLUSH GIRT CONDITIONS, PRE-DRILL COLUMNS (& STUBS IF REQ'D) FOR EASE OF PANEL ATTACHMENT AT THESE AREAS.
9. INSTALL PANEL CLOSURES W/ 1/2" TAPE MASTIC TOP/BOTTOM OF CLOSURE AT ENDS OF PANELS

## WALL PANEL ERECTION (MIAMI-DADE)

ERECTOR NOTE: 1/2" SIDELAP MASTIC (H3010) IS REQUIRED IN EVERY PANEL SIDELAP AS WELL AS PANEL CLOSURES WITH MASTIC TO MEET MIAMI-DADE APPROVAL.

**GA0032**


Detailer Notes:

- 1) IN THE CASE WHERE MIAMI-DADE APPROVAL HAS BEEN CALLED OUT IN THE CONTRACT, TYPICALLY IN THE SPECIAL USER NOTES, USE THIS DETAIL INSTEAD OF THE STANDARD WALL PANEL ERECTION DETAIL GA0030.
- 2) THIS DETAIL IS FOR **REVERSE R-PANEL** WALL PANEL PRODUCED AT **NBG-SC ONLY!**

GA0040 - WALL PANEL ERECTION - A-PANEL

[Download the DWG file by clicking here.](#)

- H1060 STITCH FASTENER
- ▣ H1040 STRUCTURAL FASTENER



1. BLOCK GIRTS TO "LEVEL" POSITION BEFORE STARTING PANEL ERECTION. MAINTAIN WOOD BLOCKING (NOT BY METAL BUILDING SUPPLIER) UNTIL PANEL TO STRUCTURAL FASTENERS ARE INSTALLED.
2. ALIGN AND PLUMB FIRST WALL PANEL.
3. TO PREVENT "OIL-CANNING", ALL PANEL FASTENERS SHOULD START FROM BASE MEMBER AND THEN BE SECURED TO EACH STRUCTURAL GIRT TOWARD THE EAVE.
4. FOUNDATION MUST BE SQUARE, LEVEL, AND CORRECT TO THE OUT-TO-OUT STEEL LINE DIMENSIONS.
5. ERECTION CREW IS TO CLEAN ALL WALL PANELS BEFORE LEAVING JOB SITE.
6. ERECTOR IS TO ERECT PANELS SO THAT SIDELAPS ARE AWAY FROM THE MAIN TRAFFIC AREA'S LINE OF SIGHT.
7. STORE PANELS PROPERLY TO PREVENT MOISTURE. SEE ERECTION MANUAL.
8. AT FLUSH GIRT CONDITIONS, PRE-DRILL COLUMNS (& STUBS IF REQ'D) FOR EASE OF PANEL ATTACHMENT AT THESE AREAS.
9. INSTALL BASE PANEL CLOSURES (IF JOB REQUIRES THEM). SEE BASE TRIM DETAILS.

## WALL PANEL ERECTION

ERECTOR NOTE: 1/2" SIDELAP MASTIC (H3010) IS REQUIRED IN SNOWDRIFT CONDITIONS. REFER TO THE ELEVATIONS FOR LOCATION REQUIREMENTS.


**GA0040**

Detailer Notes:

- 1) IN THE CASE WHERE ASTM E283 & E331 (AIR AND WATER INFILTRATION) SPECIFICATIONS HAS BEEN CALLED OUT IN THE CONTRACT, TYPICALLY IN THE SPECIAL USER NOTES, USE DETAIL GA0041 INSTEAD OF THIS DETAIL.

GA0041 - WALL PANEL ERECTION (ASTM E283 & E331) - A-PANEL

[Download the DWG file by clicking here.](#)



1. BLOCK GIRTS TO "LEVEL" POSITION BEFORE STARTING PANEL ERECTION. MAINTAIN WOOD BLOCKING (NOT BY METAL BUILDING SUPPLIER) UNTIL PANEL TO STRUCTURAL FASTENERS ARE INSTALLED.
2. ALIGN AND PLUMB FIRST WALL PANEL.
3. TO PREVENT "OIL-CANNING", ALL PANEL FASTENERS SHOULD START FROM BASE MEMBER AND THEN BE SECURED TO EACH STRUCTURAL GIRT TOWARD THE EAVE.
4. FOUNDATION MUST BE SQUARE, LEVEL, AND CORRECT TO THE OUT-TO-OUT STEEL LINE DIMENSIONS.
5. ERECTION CREW IS TO CLEAN ALL WALL PANELS BEFORE LEAVING JOB SITE.
6. ERECTOR IS TO ERECT PANELS SO THAT SIDELAPS ARE AWAY FROM THE MAIN TRAFFIC AREA'S LINE OF SIGHT.
7. STORE PANELS PROPERLY TO PREVENT MOISTURE. SEE ERECTION MANUAL.
8. AT FLUSH GIRT CONDITIONS, PRE-DRILL COLUMNS (& STUBS IF REQ'D) FOR EASE OF PANEL ATTACHMENT AT THESE AREAS.
9. INSTALL PANEL CLOSURES W/ 1/2" TAPE MASTIC TOP/BOTTOM OF CLOSURE AT ENDS OF PANELS

## WALL PANEL ERECTION (ASTM E283 & E331)

ERECTOR NOTE: 1/2" SIDELAP MASTIC (H3010) IS REQUIRED IN EVERY PANEL SIDELAP AS WELL AS PANEL CLOSURES WITH MASTIC TO MEET ASTM E283 & E331 SPECIFICATION.


**GA0041**

Detailer Notes:

- 1) IN THE CASE WHERE ASTM E283 & E331 (AIR AND WATER INFILTRATION) SPECIFICATIONS HAS BEEN CALLED OUT IN THE CONTRACT, TYPICALLY IN THE SPECIAL USER NOTES, USE THIS DETAIL INSTEAD OF THE STANDARD WALL PANEL ERECTION DETAIL GA0040.
- 2) THIS DETAIL IS FOR ACCENT WALL PANEL ONLY.

GA0050 - WALL PANEL ENDLAP

[Download the DWG file by clicking here.](#)



WALL PANEL ENDLAP


GA0050

Detailer Notes:

1) N/A

## GA0055 - RECESSED ENDWALL DETAIL

[Download the DWG file by clicking here.](#)




**GA0055**

### Detailer Notes:

- 1) CLOSURES ARE REQUIRED AT WALL PANEL RECESSED RAKE CONDITION.
- 2) ROOF SLOPE > 1 1/2":12" TURN ON "CLOSURES RAKE BEVELED" AND TURN OFF "CLOSURES RAKE STRAIGHT" LAYER.

GA0065 - TRANSVERSE EXPANSION JOINT - NEW CONSTRUCTION

[Download the DWG file by clicking here.](#)



## TRANSVERSE EXPANSION JOINT

ALL PANEL PROFILES SHOWN. TRIM MARK NUMBERS  
AND DIMENSIONS ARE SAME FOR ALL PANEL PROFILES.


**GA0065**

Detailer Notes:

1) N/A

GA0066 - TRANSVERSE EXPANSION JOINT - EXISTING BUILDING

[Download the DWG file by clicking here.](#)



## TRANSVERSE EXPANSION JOINT

ALL PANEL PROFILES SHOWN. TRIM MARK NUMBERS  
AND DIMENSIONS ARE SAME FOR ALL PANEL PROFILES.

**GA0066**

Detailer Notes:

1) N/A

GA0080 - GUTTER AND DOWNSPOUT SCHEDULE

[Download the DWG file by clicking here.](#)

## GUTTER AND DOWNSPOUT SCHEDULE

☒ INDICATES 4" x 5" DOWNSPOUT. SEE BELOW FOR REQUIREMENTS.

4" x 5" CORRUGATED DOWNSPOUT = MK. DSC\_\_\_\_

BUILD. I.D.	MAXIMUM SPACING	QUANTITY PER LOCATION	LOCATIONS	GRID LINE

### CORRUGATED DOWNSPOUT

SHEETING PROGRAM AUTO-GENERATES IT.


**GA0080**

Detailer Notes:

- 1) NOTE TO PD: A COPY OF THIS DETAIL IS SAVED AS FILE NAME GA0090.DWG SO THAT THE DETAILER'S SHEETING PROGRAM AUTO-GENERATES IT.

GA0100 - COLLECTOR BOX DETAIL

[Download the DWG file by clicking here.](#)



**COLLECTOR BOX DETAIL**


**GA0100**

Detailer Notes:

- 1) N/A

GA0105 - ALTERNATE CORRUGATED DOWNSPOUT "S" AT BASE DETAIL

[Download the DWG file by clicking here.](#)



**ALTERNATE DOWNSPOUT "S" AT BASE DETAIL**

**GA0105**

Detailer Notes:

1) N/A

GA0130 - CORRUGATED DOWNSPOUT DETAIL

[Download the DWG file by clicking here.](#)


USE (4) POP RIVETS MK. H1100 AT ALL ELBOW, "S", AND DOWNSPOUT CONNECTIONS U.N.O.

**ERECTOR NOTES:**

1. MITERING OF THE "S" WILL BE REQUIRED AT SLOPES OVER 4:12 FOR PROPER LINE UP WITH THE DOWNSPOUT.

2. IF PROJECT CONTRACT SPECIFIES "S" SHAPES AT THE BOTTOM OF THE DOWNSPOUT IN LIEU OF ELBOWS, SEE DETAIL GA0105.

3. LOCATE ONE DOWNSPOUT STRAP AT EVERY "S", ELBOW AND DOWNSPOUT SPLICE.



DOWNSPOUT STRAP (MK. DSSTRAP) AND STRAP BRACKETS (MK. DSSTBRK) ARE ALSO PROVIDED FOR MASONRY WALL APPLICATIONS AS WELL AS FOR ATTACHMENT TO COLUMNS. FASTENERS TO MASONRY ARE NOT PROVIDED. H1060 FASTENERS ARE PROVIDED FOR COLUMN ATTACHMENT APPLICATIONS, PRE-DRILLING WILL BE REQUIRED.

**STANDARD CORRUGATED DOWNSPOUT DETAIL**

REFERENCE GUTTER AND DOWNSPOUT SCHEDULE FOR DOWNSPOUT MARK NUMBERS

**GA0130**

**Detailer Notes:**

1) N/A

GA0132 - OPTIONAL CORRUGATED DOWNSPOUT DETAIL - NO "S"


[Download the DWG file by clicking here.](#)

USE (4) POP RIVETS MK. H1100 AT ALL ELBOW AND DOWNSPOUT CONNECTIONS U.N.O.


**ERECTOR NOTES:**

1. IF PROJECT CONTRACT SPECIFIES "S" SHAPES AT THE BOTTOM OF THE DOWNSPOUT IN LIEU OF ELBOWS, SEE DETAIL GA0105.

2. LOCATE ONE DOWNSPOUT STRAP AT EVERY "S", ELBOW AND DOWNSPOUT SPLICE.



**NOTE:** GUTTER PROFILE MAY VARY. SEE LOW EAVE GUTTER DETAIL.



DOWNSPOUT STRAP (MK. DSSTRAP) AND STRAP BRACKETS (MK. DSSTBRK) ARE ALSO PROVIDED FOR MASONRY WALL APPLICATIONS AS WELL AS FOR ATTACHMENT TO COLUMNS. FASTENERS TO MASONRY ARE NOT PROVIDED. H1060 FASTENERS ARE PROVIDED FOR COLUMN ATTACHMENT APPLICATIONS, PRE-DRILLING WILL BE REQUIRED.

**OPTIONAL CORRUGATED DOWNSPOUT DETAIL**

REFERENCE GUTTER AND DOWNSPOUT SCHEDULE FOR DOWNSPOUT MARK NUMBERS

**GA0132**

**Detailer Notes:**

1) N/A

GA0150 - CORRUGATED DOWNSPOUT DETAIL - COLLECTOR BOX

[Download the DWG file by clicking here.](#)


USE (4) POP RIVETS MK. H1100 AT ALL ELBOW AND DOWNSPOUT CONNECTIONS U.N.O.

**ERECTOR NOTES:**

1. IT IS INTENDED FOR THE LEG OF THE COLLECTOR BOX, ADJACENT TO THE WALL, TO BE INSTALLED IN A PLUMB POSITION. FIELD MITERING OF THE TOP OF THE COLLECTOR BOX MAY BE REQUIRED TO ACHIEVE THIS.

2. IF PROJECT CONTRACT SPECIFIES "S" SHAPES AT THE BOTTOM OF THE DOWNSPOUT IN LIEU OF ELBOWS, SEE DETAIL GA0105.

3. LOCATE ONE DOWNSPOUT STRAP AT EVERY ELBOW AND DOWNSPOUT SPLICE.



DOWNSPOUT STRAP (MK. DSSTRAP) AND STRAP BRACKETS (MK. DSSTBRK) ARE ALSO PROVIDED FOR MASONRY WALL APPLICATIONS AS WELL AS FOR ATTACHMENT TO COLUMNS. FASTENERS TO MASONRY ARE NOT PROVIDED. H1060 FASTENERS ARE PROVIDED FOR COLUMN ATTACHMENT APPLICATIONS, PRE-DRILLING WILL BE REQUIRED.

**CORRUGATED DOWNSPOUT DETAIL - COLLECTOR BOX**

REFERENCE GUTTER AND DOWNSPOUT SCHEDULE FOR DOWNSPOUT MARK NUMBERS


**GA0150**

**Detailer Notes:**

1) N/A

GA0170 - CORRUGATED DOWNSPOUT DETAIL AT OVERHANG

[Download the DWG file by clicking here.](#)



DOWNSPOUT STRAP (MK. DSSTRAP) AND STRAP BRACKETS (MK. DSSTBRK) ARE ALSO PROVIDED FOR MASONRY WALL APPLICATIONS AS WELL AS FOR ATTACHMENT TO COLUMNS. FASTENERS TO MASONRY ARE NOT PROVIDED. H1060 FASTENERS ARE PROVIDED FOR COLUMN ATTACHMENT APPLICATIONS, PRE-DRILLING WILL BE REQUIRED.

**CORRUGATED DOWNSPOUT DETAIL AT OVERHANG**

REFERENCE GUTTER AND DOWNSPOUT SCHEDULE FOR DOWNSPOUT MARK NUMBERS

**GA0170**

Detailer Notes:

1) N/A

**GA0230 - CORRUGATED DOWNSPOUT AT INSET WALL**

[Download the DWG file by clicking here.](#)

**ERECTOR NOTE:**  
1. MITERING OF THE "S" WILL BE REQUIRED AT SLOPES OVER 4:12 FOR PROPER LINE UP WITH THE DOWNSPOUT.  
2. IF PROJECT CONTRACT SPECIFIES "S" SHAPES AT THE BOTTOM OF THE DOWNSPOUT IN LIEU OF ELBOWS, SEE DETAIL GA0105.


USE (4) POP RIVETS MK. H1100 AT ALL ELBOW, "S", AND DOWNSPOUT CONNECTIONS U.N.O.

USE DOWNSPOUT STRAPS MK. DSSTRAP AS FOLLOWS:

- (1) AT DOWNSPOUT "S"
- (1) AT THE ELBOW(S) OR "S" AT OFFSET
- (1) AT EACH DOWNSPOUT SPLICE

DOWNSPOUT STRAP (MK. DSSTRAP) AND STRAP BRACKETS (MK. DSSTBRK) ARE ALSO PROVIDED FOR MASONRY WALL APPLICATIONS AS WELL AS FOR ATTACHMENT TO COLUMNS. FASTENERS TO MASONRY ARE NOT PROVIDED. H1060 FASTENERS ARE PROVIDED FOR COLUMN ATTACHMENT APPLICATIONS, PRE-DRILLING WILL BE REQUIRED.

**NOTE:** GUTTER PROFILE MAY VARY. SEE LOW EAVE GUTTER DETAIL.



**CORRUGATED DOWNSPOUT AT INSET WALL**

REFERENCE GUTTER AND DOWNSPOUT SCHEDULE FOR DOWNSPOUT MARK NUMBERS

**GA0230**

**Detailer Notes:**

- 1) N/A

GA0232 - CORRUGATED DOWNSPOUT AT INSET WALL - NO "S"

[Download the DWG file by clicking here.](#)


ERECTOR NOTE:  
1. IF PROJECT CONTRACT SPECIFIES "S" SHAPES AT THE BOTTOM OF THE DOWNSPOUT IN LIEU OF ELBOWS, SEE  
DETAIL GA0105.

USE (4) POP RIVETS MK. H1100 AT ALL  
ELBOW, "S", AND DOWNSPOUT  
CONNECTIONS U.N.O.

USE DOWNSPOUT STRAPS  
MK. DSSTRAP AS FOLLOWS:  
  
(1) AT THE ELBOW(S) OR "S" AT OFFSET  
(1) AT EACH DOWNSPOUT SPLICE

DOWNSPOUT STRAP (MK. DSSTRAP) AND STRAP BRACKETS (MK. DSSTBRK) ARE ALSO PROVIDED FOR  
MASONRY WALL APPLICATIONS AS WELL AS FOR ATTACHMENT TO COLUMNS. FASTENERS TO MASONRY  
ARE NOT PROVIDED. H1060 FASTENERS ARE PROVIDED FOR COLUMN ATTACHMENT APPLICATIONS,  
PRE-DRILLING WILL BE REQUIRED.

NOTE: GUTTER PROFILE MAY VARY.  
SEE LOW EAVE GUTTER DETAIL.



CORRUGATED DOWNSPOUT AT INSET WALL  
REFERENCE GUTTER AND DOWNSPOUT SCHEDULE FOR  
DOWNSPOUT MARK NUMBERS

GA0232

Detailer Notes:

1) N/A

**GA0233 - CORRUGATED DOWNSPOUT AT OUTSET WALL**

[Download the DWG file by clicking here.](#)

**ERECTOR NOTE:**  
1. MITERING OF THE "S" WILL BE REQUIRED AT SLOPES OVER 4:12 FOR PROPER LINE UP WITH THE DOWNSPOUT.  
2. IF PROJECT CONTRACT SPECIFIES "S" SHAPES AT THE BOTTOM OF THE DOWNSPOUT IN LIEU OF ELBOWS, SEE DETAIL GA0105.


USE (4) POP RIVETS MK. H1100 AT ALL ELBOW, "S", AND DOWNSPOUT CONNECTIONS U.N.O.

USE DOWNSPOUT STRAPS MK. DSSTRAP AS FOLLOWS:

- (1) AT DOWNSPOUT "S"
- (1) AT THE ELBOW(S) OR "S" AT OFFSET
- (1) AT EACH DOWNSPOUT SPLICE

DOWNSPOUT STRAP (MK. DSSTRAP) AND STRAP BRACKETS (MK. DSSTRBK) ARE ALSO PROVIDED FOR MASONRY WALL APPLICATIONS AS WELL AS FOR ATTACHMENT TO COLUMNS. FASTENERS TO MASONRY ARE NOT PROVIDED. H1060 FASTENERS ARE PROVIDED FOR COLUMN ATTACHMENT APPLICATIONS, PRE-DRILLING WILL BE REQUIRED.

NOTE: GUTTER PROFILE MAY VARY. SEE LOW EAVE GUTTER DETAIL.



**CORRUGATED DOWNSPOUT AT OUTSET WALL**

REFERENCE GUTTER AND DOWNSPOUT SCHEDULE FOR DOWNSPOUT MARK NUMBERS

**GA0233**

**Detailer Notes:**

- 1) N/A

**GA0234 - CORRUGATED DOWNSPOUT AT OUTSET WALL - NO "S"**

[Download the DWG file by clicking here.](#)

**ERECTOR NOTE:**  
1. IF PROJECT CONTRACT SPECIFIES "S" SHAPES AT THE BOTTOM OF THE DOWNSPOUT IN LIEU OF ELBOWS, SEE DETAIL GA0105.


USE (4) POP RIVETS MK. H1100 AT ALL ELBOW, "S", AND DOWNSPOUT CONNECTIONS U.N.O.

USE DOWNSPOUT STRAPS MK. DSSTRAP AS FOLLOWS:

- (1) AT THE ELBOW(S) OR "S" AT OFFSET
- (1) AT EACH DOWNSPOUT SPLICE

DOWNSPOUT STRAP (MK. DSSTRAP) AND STRAP BRACKETS (MK. DSSTBRK) ARE ALSO PROVIDED FOR MASONRY WALL APPLICATIONS AS WELL AS FOR ATTACHMENT TO COLUMNS. FASTENERS TO MASONRY ARE NOT PROVIDED. H1060 FASTENERS ARE PROVIDED FOR COLUMN ATTACHMENT APPLICATIONS, PRE-DRILLING WILL BE REQUIRED.

NOTE: GUTTER PROFILE MAY VARY. SEE LOW EAVE GUTTER DETAIL.



**CORRUGATED DOWNSPOUT AT OUTSET WALL**

REFERENCE GUTTER AND DOWNSPOUT SCHEDULE FOR DOWNSPOUT MARK NUMBERS

**GA0234**

**Detailer Notes:**

- 1) N/A